



LIVE SERVICES RISK ASSESSMENT (WINBMS-OP-04-D)

Entity Name:	
Project:	Risk Assessment ID:
Address:	Date:
Supervisor/Foreman:	DBYD:

Project activity & risk with clash to live services description:

Risk assessment matrix to be used to determine risk score for project activity:

Likelihood	CONSEQUENCE				
	Insignificant (1)	Minor (2)	Moderate (3)	Major (4)	Catastrophic (5)
Almost Certain (5)	Low (5)	Medium (10)	High (15)	High (20)	High (25)
Likely (4)	Low (4)	Medium (8)	Medium (12)	High (16)	High (20)
Possible (3)	Low (3)	Medium (6)	Medium (9)	Medium (12)	High (15)
Unlikely (2)	Low (2)	Low (4)	Medium (6)	Medium (8)	Medium (10)
Rare (1)	Low (1)	Low (2)	Low (3)	Low (4)	Low (5)

Scores: 1 - 5 = Low
 6 - 14 = Medium
 15 - 25 = High

Score	Priority	Accountability
Low	3	Project Supervisor
Medium	2	Project Manager
High	1	Construction Manager

Risk Score = Likelihood x Consequence

THE RISK ASSESSMENT SHOULD CONSIDER:	YES	NO
Is an Asset owner spotter or qualified electrical spotter required?		
Qualifications, competency, skill and experience of the people doing the work.		
Are there any services that require NDD psi to be reduced as per the asset owner's requirements?		
Have underground services been located by vacuum truck / shovel? i.e. non mechanical means		
Are location markers in place and visible? (completed with relevant detail clearly displayed)		
Has the pit lid been lifted for inspection to verify no other assets other than what is documented in DBYD?		
Has the area been assessed for other identifying services markers?		

Prepared By:	HSE Manager	Date Revised:	31/03/2022	Document No:	WINBMS-OP-04-D
Approved By:	Manager - Systems	Date Approved:	31/03/2022	Date First Issued:	04/02/2019
Document Title:	Live Service Risk Assessment			Revision No. 2	Page No. 1

LIVE SERVICES RISK ASSESSMENT (WINBMS-OP-04-D)

Has the project manager, supervisor and subcontractor assessed the works at hand?		
If working parallel to the live service, has it been located and proved? e.g. every 20-30 meters		
If working in vicinity of private properties have all services been proved and protected?		
Are project drawings suitable for the task to be completed and are they the current drawings?		
Is suppression required for LV underground service?		
Are ground support controls required? (Shields, hydraulic shoring system)		


THE TYPE OF PLANT AND MACHINERY:	YES	NO
Are operators & spotters aware of the reach capabilities of plant?		
Is the plant being used suitable for the task?		
Can plant or work method be substituted		

SUBCONTRACTOR CHECKLIST:	YES	NO
Subcontractor SWMS – do they have their own?		
Signed onto internal PTW		
Signed onto applicable Winslow SWMS		
Tickets to complete the task – Do they have these?		
APP -does the subcontractor have a copy of the APP and know where all existing services are located?		
Are all depths known for existing services?		

Identify Controls/Methodology for Project Activities:

RESIDUAL RISK SCORE

Hierarchy of Controls



Prepared By:	HSE Manager	Date Revised:	31/03/2022	Document No:	WINBMS-OP-04-D
Approved By:	Manager - Systems	Date Approved:	31/03/2022	Date First Issued:	04/02/2019
Document Title:	Live Service Risk Assessment			Revision No. 2	Page No. 2



LIVE SERVICES RISK ASSESSMENT (WINBMS-OP-04-D)

Project Manager Signature:	Date:
Sub-Contractor Signature:	Date:
IF RESIDUAL RISK SCORE is" <u>MEDIUM 12</u> " AND ABOVE, <u>CONSTRUCTION MANAGER</u> OR HSE COORDINATOR / MANAGER SIGNATURE IS REQUIRED	
HSE Coordinator Signature:	Date:

ATTENDEES:

NAME:	COMPANY NAME:	DATE:

Prepared By:	HSE Manager	Date Revised:	31/03/2022	Document No:	WINBMS-OP-04-D
Approved By:	Manager - Systems	Date Approved:	31/03/2022	Date First Issued:	04/02/2019
Document Title:	Live Service Risk Assessment			Revision No. 2	Page No. 3